

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - EOAT - East Godavari District - Package No. AP 05 IX LB02 -
"Construction of High level bridge at across creek at Rameswaram of
Allavaram at Km 3/6 + 100 in East Godavari District"- Granting of Extension
of Agreement Time upto 31.12.2013 without penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 2356

Dated:31-12-2012.
Read the following:-

- 1) G.O.Ms.No.330, PR&RD(Progs.II) Dept,dt. 17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W3/DEE.V/PMGSY/
AP IX-LB02/09, dated 14-11-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 31-12-2013 without penalty in respect of work "Construction of High level bridge at across creek at Rameswaram of Allavaram at Km 3/6 + 100 in East Godavari District" under PMGSY Phase IX as the delay is not attributed to the Contractor, the delay is due to delay in approval of designs and according permission to execute the work with revised estimate of 0.01% less than 2010-11 SSR rates with the same agency.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.MANO HAR REDDY
JOINT SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), East Godavari District.

Copy to:

The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.